

Detaljni plan asfaltiranja ulica V.Nazora, Staševačka ulica, Biokovska obala, Put Pline, Tina Ujevića

ID	Task Mode	Task Name	Duration	Start	Finish	22 Aug '22							29 Aug '22							05 Sep '22							12 Sep '22						
						M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S
1	→	AGLOMERACIJA PLOČE	17 days	Wed 24.08.22	Thu 15.09.22	[Summary bar]																											
2	→	IZRADA NOVOG ASFALTOG ZASTORA U ULICAMA V.NAZORA, STAŠEVAČKA, BIOKOVSKA OBALA, PUT PLINE, TINA UJEVIĆA	17 days	Wed 24.08.22	Thu 15.09.22	[Summary bar]																											
3	→	ETAPA I	13 days	Fri 26.08.22	Tue 13.09.22	[Summary bar]																											
4	→	Faza 3	11 days	Tue 30.08.22	Tue 13.09.22	[Summary bar]																											
5	→	Srednja Birina Staševačka ulica GK22-3	5 days	Tue 30.08.22	Mon 05.09.22	[Summary bar]																											
6	→	Priprema nosivog sloja kolničke konstrukcije	3 days	Tue 30.08.22	Fri 02.09.22	[Task bar]																											
7	→	Ponovno asfaltiranje prethodno uklonjenog cestovnog zastora	2 days	Fri 02.09.22	Mon 05.09.22	[Task bar]																											
8	→	Srednja Birina Staševačka ulica GK22-2 stacionaža 0+260 do 0+703	7 days	Wed 31.08.22	Thu 08.09.22	[Summary bar]																											
9	→	Priprema nosivog sloja kolničke konstrukcije	4 days	Wed 31.08.22	Tue 06.09.22	[Task bar]																											
10	→	Ponovno asfaltiranje prethodno uklonjenog cestovnog zastora	3 days	Tue 06.09.22	Thu 08.09.22	[Task bar]																											
11	→	Donja Birina Biokovska ulica GK22-1B stacionaža 0+000 do 0+150	4 days	Tue 06.09.22	Fri 09.09.22	[Summary bar]																											
12	→	Priprema nosivog sloja kolničke konstrukcije	3 days	Tue 06.09.22	Fri 09.09.22	[Task bar]																											
13	→	Ponovno asfaltiranje prethodno uklonjenog cestovnog zastora	1 day	Fri 09.09.22	Fri 09.09.22	[Task bar]																											
14	→	Donja Birina Biokovska ulica GK21-1 (dionica do gradonačelnikove kuće)	5 days	Wed 07.09.22	Tue 13.09.22	[Summary bar]																											
15	→	Priprema nosivog sloja kolničke konstrukcije	3 days	Wed 07.09.22	Mon 12.09.22	[Task bar]																											
16	→	Ponovno asfaltiranje prethodno uklonjenog cestovnog zastora	2 days	Mon 12.09.22	Tue 13.09.22	[Task bar]																											
17	→	Faza 4	5 days	Fri 26.08.22	Thu 01.09.22	[Summary bar]																											
18	→	Put Pline GK19-18 iza dućana Studenac	5 days	Fri 26.08.22	Thu 01.09.22	[Summary bar]																											
19	→	Priprema nosivog sloja kolničke konstrukcije	4 days	Fri 26.08.22	Wed 31.08.22	[Task bar]																											
20	→	Ponovno asfaltiranje prethodno uklonjenog cestovnog zastora	2 days	Wed 31.08.22	Thu 01.09.22	[Task bar]																											
21	→	ETAPA II	17 days	Wed 24.08.22	Thu 15.09.22	[Summary bar]																											
22	→	Faza 2	6 days	Wed 24.08.22	Wed 31.08.22	[Summary bar]																											
23	→	Vladimira Nazora (kod dućana Tomy) GK 9-11	6 days	Wed 24.08.22	Wed 31.08.22	[Summary bar]																											
24	→	Uklanjanje postojećeg asfaltnog zastora s trase	1 day	Wed 24.08.22	Wed 24.08.22	[Task bar]																											
25	→	Priprema nosivog sloja kolničke konstrukcije	2 days	Fri 26.08.22	Mon 29.08.22	[Task bar]																											
26	→	Ponovno asfaltiranje prethodno uklonjenog cestovnog zastora	2 days	Tue 30.08.22	Wed 31.08.22	[Task bar]																											
27	→	Faza 5				[Summary bar]																											
28	→	Ulica Tina Ujevića GK8-5A	17 days	Wed 24.08.22	Thu 15.09.22	[Summary bar]																											
29	→	Uzimanje uzoraka vode	1 day	Wed 24.08.22	Wed 24.08.22	[Task bar]																											
30	→	Ispitivanje uzoraka vode, Ishodovanje atesta	10 days	Thu 25.08.22	Wed 07.09.22	[Task bar]																											
31	→	Montiranje novog vodovodnog brojila IZVOR d.o.o.	1 day	Thu 08.09.22	Thu 08.09.22	[Task bar]																											

Project: Detaljni plan asfalt V.N
Date: Tue 23.08.22

Task		Project Summary		Manual Task		Start-only		External Tasks		Manual Progress		Deadline
Split		Inactive Task		Duration-only		Finish-only		External Milestone		Manual Progress		Progress
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		External Milestone		Manual Progress		Progress
Summary		Inactive Summary		Manual Summary		External Tasks		External Milestone		Manual Progress		Progress

